# Bruhath Bangalore Mahanagar Palike

## Rajarajeshwari Nagar Zone.

## WORK COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Providing Street Light in BBMP wards of Rajarajeshwarinagar Assembly Constituency (Ward No. 16,17,37,38,42,69,73,129 &160) |
| 2 | Sanctioned Estimate No. & Date | EE/ELE/AS/56/2016-17, Dtd:20/12/2016 |
| 3 | Head Of Account | P2415 |
| 4 | Work Order No & Date | EE/ELE/RRN/WO/28/2016-17, Dtd: 28-02-2017 |
| 5 | Name Of the Contractor | **Executive Engineer-3, KRIDL** |
| 6 | Amount of Estimate Rs. | 20000000.00 |
| 7 | Amoun of Expenditure Rs. | 19956998.00 |
| | Excess Rs. | - |
| | Saving Rs. | 43002.00 |
| 8 | Date of Commencement of Work | 28-02-2017 |
| 9 | Date Of Completion of Work | 27-08-2018 |
| 10 | Measurement Book No & Page No: | 2213/18-19<br>221237-221257 |
| 11 | Name of the Subordinate incharge of Work. | Ramesh HV. AEE(Ele) |
| 12 | Name of Inspecting officer | Ramanjaneya S.C. EE(Ele) |
| 13 | Other details if Any | |

This is to certifiy that the work of **Providing Street Light in BBMP wards of Rajarajeshwarinagar Assembly Constituency (Ward No. 16,17,37,38,42,69,73,129 &160)** Has been Executed and completed in all respect satisfactorily as per the sanctioned estimate and plan.

**Junior .Engineer (Ele)**
**R.R Nagar , BBMP.**

**Asst .Exe.Engineer(Ele)**
**Bruhath Bangalore Mahanagara Palike**
**Rajarajeshwari Nagar Zone.**

**Executive Engineer(Ele)**
**.Bruhath Bangalore Mahanagara Palike**
**Rajarajeshwari Nagar Zone.**